

School of Natural Sciences

SPACE UPDATE

September 27, 2017

RESEARCH SPACE – SE1

Location	Occupancy	Status
SE1 261	Chris Amemiya	<ul style="list-style-type: none"> Two 220V outlets in hallway are pending conversion to e-power within next 2-3 weeks; Will convert 3 nitrogen lines to vacuum lines – 1 per bench row; work order submitted; Need to schedule walk-thru to determine additional needs for shelves, cabinets & surplus.
SE1 261	Gordon Bennett	<ul style="list-style-type: none"> SNS will reach out to Dr. Bennett regarding lab set-up needs.
SE1 281	Rebecca Ryals	<ul style="list-style-type: none"> Preliminary walk-thru with SNS & Facilities planned for October 4th.
SE1 283	Sora Kim	<ul style="list-style-type: none"> SNS is in communication with Dr. Kim to prepare lab for July 2018 arrival.
SE1	Various – Shower/Face Wash Stations (53 projects to be addressed from 2018 to 2021)	<ul style="list-style-type: none"> Shower height issues and four sinks need to be adjusted to ADA standards; these items will go out to bid in September for work to be completed by the end 2017; Quote for SE1 285 shower/face wash project received; pending funding approval; Will be adding 220V outlet for new location of muffle furnace in SE1 285; change order will be submitted to reflect this change.
SE1	Building-wide Power Shutdown	<ul style="list-style-type: none"> Power will be shut down in SE1 from December 27th to 29th in order to conduct preventive maintenance on the electrical systems; Normal power will be off on Dec. 27 & 28 (e-power will be available); E-power will be off on Dec. 29 (normal power will be available); Communication is being developed and all faculty occupants with labs will be contacted to schedule a walk-thru and an assessment of power and equipment needs during this period.

RESEARCH SPACE – SE2

Location	Occupancy	Status
SE2 340	Juris Grasis	<ul style="list-style-type: none"> Lab layout dimensions were sent to Dr. Grasis; he will get back to us on lab set-up needs; Extra -80 freezer at Castle needs repair before it can be relocated to Grasis lab; Will submit work order for additional e-power in hallway; Tentatively planning a second walk-thru sometime around November 2017.

OTHER

Location	Occupancy	Status
Reptile Enclosures	Dan Edwards	<ul style="list-style-type: none"> Construction on enclosures and ADA approach began on Sept. 25th; Dr. Edwards has identified landscape supplier to deliver fill materials to site from 9/29 to 10/2; SNS procurement team is finalizing PO details for landscape supplier order; Work on cattle fence is scheduled to begin on Oct. 15th; this project should take approximately 3 days; Project completion window is prior to November 1, 2017 when cattle return to graze.

Please contact Annette Garcia with any questions at agarcia@ucmerced.edu or 209-228-4004.