

School of Natural Sciences

SPACE UPDATE

June 14, 2017

RESEARCH SPACE – SE1

Location	Occupancy	Status
SE1 253	Rudy Ortiz	<ul style="list-style-type: none"> • Work on outlet in 253F for table top centrifuge scheduled to occur in mid-June.
SE1 361	Son Nguyen	<ul style="list-style-type: none"> • Space is being prepped for arrival of new faculty hire.
SE1	Various – Shower/Face Wash Stations	<ul style="list-style-type: none"> • Preliminary recommendations were received and reviewed by EH&S and PPD&C; SNS is following up with EH&S on status of lab designs; • Shower height issues will be addressed before the end of 2017 and four sinks need to be adjusted back to ADA standards; these items will go out to bid by end of June; • Remaining issues most likely to be addressed in 2018; • Labs SE1 285 & SE1 201 have been identified as highest priority for installation of compliant shower/eye wash stations; awaiting an update on lab designs.
SE1 & Castle	Various – Fire Marshal Correction Notices	<ul style="list-style-type: none"> • SNS & Facilities are coordinating actions to address correction notices issued by campus fire marshal in late Fall 2016; • Building Manager Mark Lutz requested further clarification in March 2017 via email from Fire Marshal on certain findings; Fire Marshal to review report from last fall and confirm findings; • SNS continues to address minor issues like loose cords and grounded wires; items are approximately 75% complete; • Lolo continues to meet with faculty and graduate students to address correctable lab items such as inappropriately stacked or stored items.

OTHER

Location	Occupancy	Status
Reptile Enclosures	Dan Edwards	<ul style="list-style-type: none"> • Facilities is coordinating the job walk for Friday, June 16th to acquire a quote for construction work; once quote is reviewed, approved & funded by customer, it can be submitted for AVC sign-off and contract issuance; • Mitigation measures have been received; Physical construction requirements are being finalized; ADA requirements are included in the scope of work; • Approval has been received on environmental impact exemption request; • Grazing license has been modified and signed by tenant; • Time window for project completion is June to September 2017; • Professor Edwards will be responsible for remaining external approvals regarding operations.

Please contact Annette Garcia with any questions at agarcia@ucmerced.edu or 209-228-4004.